

PTCS Air Source Heat Pump Quality Assurance Inspection Form

	Outdoor	Temp ^O F	: 1	Insp. Date			Insp. Time				
Inspector Name	Utility Measur Name ID			·e			Re-inspection?				
Site Address	I I			Site State							
Utility staff present. Name:	☐ Inst	☐ Installing tech present. Name:				Heated	Heated Area:		Sq Ft		
Grading: A failing overall grade will disqualify a project from the PTCS program. Only when a failing grade is remediated can the project receive certification. New Heat Pump Equipment Data All Equipment Data matches technician's form. If not, record below.											
Inspection Type: PTCS Heat Pump with HSPF Controls, Commissioning & Sizing (CC&S) (please circle HSPF type below)											
Outdoor and Indoor Unit Make		AHRI number				HSPF HSPF2					
Outdoor Unit Model #	Indoor Unit Model #										
Meets HSPF or CC&S Grade (Check one) A (Pass) At least 9.0 HSPF, or 7.6 HSPF2 or meets Federal standard for CC&S. HSPF2 Standard for units made on/after 1.1.23 F (Fails) HSPF below 9.0, or HSPF2 below 7.6, or lower than Federal Standard for CC&S											
Notes											
External Static Pressure Test											
Static Pressure: Static Pressure: Supply		Total Static: Maximum ESP allowed Pressure by manufacturer if VSHP				Condition and Type of Filter					
		00 Pa) or less thar acturer if VSHP	n ma	aximum	F (Fails) > 0.80 H2O (200 Pa) or more maximum ESP allowed by manufactu						
Notes											
Air Flow QA Air flow measurement is not required for variable speed systems, but airflow should be confirmed if performing an inspection at the time of installati											
Testing Method Used by Tech: ☐ QA observed ESP☐ QA unobserved ESP-CFM (complete True Flow Te☐ Variable Speed Heat Pump- No Test Performed			v U	Units tested in NSO				e Size	TFSOP		
Plate Capacity Correct Pressure (tons) Factor	ion	Raw Flow		*Corrected Flow		CFM/To – Tech	n		FM/Ton QA		
Air Flow (CFM) Grade (Check one) A (Pass) 325 to 500 CFM/Ton or no test completed for variable speed system (Check one) A (Pass) Tech value submitted by technician for ESP-CFM methodology meets program requirements. A (Pass) Exception granted for airflow below 325 CFM/Ton or over 500 CFM/Ton if it meets manufacturer specifications.									han 500 CFM/ does not meet ufacturer		
*If plate is located at filter grille or on an air handl Notes	er with no _l	plenum, add 4% t	о со	orrected flov	W						



Digital/Bluetooth True Fl	ow Test	1. Plate Location Air Handler	2. Total Airflow Return Grille				3. CFM/ton	
Variable speed system's airflow meets manufacturer's specifications per technician reporting.								
Refrigerant Charge No refrigerant charge test performed, variable speed system meets manufacturer specifications per technician reporting								
		Return Air Temp.			Expected Temp	Acceptable Range?		
Cooling			°F		° _F		□ Y □ N	
Temperature Split Grad (Check one)		(Pass) At or above minutest completed for vari		r	F (Fails) Greater than minimum table value.			
Notes								
Controls								
Strip Heat Lockout Set T	·o							
Strip Heat Lock Out Grade (Check one) A (Pass) Set to 35 °F or less and actually does inhibit strip heat from coming on or strip heat is not installed F (Fails) Set greater than						☐ F (Fails) Set greater than 35 °F		
Notes								
Sizing								
Method used by installer: ☐ Heat Pump Sizing Calculator ☐ ACCA Manual J ☐ HVAC ST ☐ Other ☐ None available			able	Bala	cce Point Contractor inputs reflect the actual situation? Y N N/A			
Balance Point Grade (Check one)) °F			☐ F (Fails) Greater than 30 °F		
Notes								
	Let	tter Grade:		Pas	s/Fail:			
After completing this inspection, it is my recommendation that this technician be placed on a Corrective Action Plan and receives additional guidance. Checking this box upon entering this inspection into the registry will serve to notify BPA of my recommendation. The customer's utility will be notified and will act according to their process.								
Inspector Signature: Date:								
AdditionalNess								
Additional Notes								

